Minimum Required Size of the Electrical Substation and LV Electrical Room

Project	Villa Complex 415V LV Network	**Plot no.**	123-456
Owner	Mr. Ahmed Al Mansoori	**Area**	VILLA, UAE
Consultant	ABC Engineering Consultants	**Contractor**	
Substation	**SS-1**	**Type**	Conventional substation
Number of transformers	**2**		

Minimum required areas

Room	Length (m)	Width (m)	Height (m)	Area (m²)	Condition
Substation (RMU and transformers)	8.85	6.1	3.7	**53.98**	minimum width of the front entrance facing the street / sikka
LV electrical room	8.85	4.6	—	**40.71**	minimum width, adjacent to the transformer room
Total				**94.69**	

Notes and conditions

1. Only the minimum required areas of the electrical substation and the LV electrical room, and their locations, have been checked. The consultant / contractor must comply with all other DEWA requirements for door size, ventilation, levels, trench depth, etc.
2. If the substation is located on a sikka (lane), the minimum width of the sikka shall not be less than 6.1 m; a width of 3.05 m is allowed if the substation is not more than 12 m from the main road, as per DEWA requirements.
3. If there are structural columns inside the substation room, or the sides of the room are irregular, final approval of the room area must be obtained from DEWA.
4. There shall be no sewage or rainwater drainage points directly above the transformer or electrical rooms, and no enclosed rooms below them (if any).

Consultant / contractor remarks

Undertaking

I, the consultant / contractor submitting this application, undertake to comply with the required areas of the electrical substation as per DEWA requirements, together with the other requirements for door size, ventilation, levels and all other requirements.

Submitted by	ABC Engineering Consultants	**Stamp / signature**	